

GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

JNLIS - Package No. 103 - Relampadu Balancing Reservoir – Investigation, Design, Estimation and Execution of Relampadu Balancing Reservoir for 4.0 TMC including CM & CD works with necessary surplus arrangements – Revised Estimate due to enhancement of capacity from 2.30 TMC to 4.00 TMC Sanctioned for Rs.193.441 Crores - Orders - Issued.

IRRIGATION & CAD (PW.M&MI.T1.A1) DEPARTMENT

G.O.Ms.No. 14

Dated: 10-02-2014

Read the following:

- 1) From the Chief Engineer(P), Mahabubnagar, Lr.No.CE(P)/MBNR/JNLIP/ P-103/1997, dated:23-02-2012.
- 2) From the Chief Engineer(P), Mahabubnagar, Lr.No.CE(P)/MBNR/JNLIP/ P-103/3322, dated:26-03-2013.
- 3) From Engineer-in-Chief (Irrigation), Lr.No.ENC(I)/DCE(GDS)/DEE2/AEE/JNLIS/Pkg No.103, Dt.23-05-2013.
- 4) From the CE(P), MBNR Lr.No. CE(P)/MBNR/JLIS/P-103/740, dated: 09-07-2013.
- 5) From the A.P. Hon'ble High Court, Hyd., W.P.No.25667/2012, in CC. No. 1061/2013.

ORDER:

In the references read above, the Chief Engineer (P), Mahabubnagar has submitted that the Package No.103 is one of the Package in Jawahar Nettempadu Lift Irrigation Scheme Project (JNLIS) in Mahabubnagar District which consists of "Earth work excavation and Forming Embankment with storage capacity of 2.30 TMC including CM&CD works along with necessary surplus arrangements". This work has been entrusted to M/s SVEC-B.K.S.R (JV) Nellore vide agreement Dated:09-03-2006. Later on, the scope of work has been revised i.e. enhanced the storage capacity from 2.30 TMC to 4.00 TMC to provide adequate water to crops for Non-Pumping period of 45 days since pumping period of 90 days only considered while formulating the original objective of the work under Lift-II of JNLIS to irrigate 1,37,000 acres through left and right main canals of the Relampadu Balancing Reservoir. The Government has accepted the above revised proposal for enhanced capacity from 2.30 TMC to 4.00 TMC vide Government Memo No.35093/Maj.Irr.IV.1/ 2006, Dated:28-09-2007.

2. In the reference 2nd read above, the Chief Engineer (P), Mahabubnagar has submitted that the proposal of the Revised estimate for the Relampadu Reservoir was discussed in detail in the State Level Standing Committee meeting held in the chambers of the Engineer-in- Chief (Irr) on 14-03-2013 and finally agreed the lowest proposal of the Revised Estimate for Rs.193.441 Crores.

3. Mean while, the agency M/s SVEC-B.K.S.R (JV) Nellore has filed a writ petition in the A.P Hon'ble High Court and the Hon'ble High Court directed the respondents to file an affidavit indicating the time frame for making payment. Further the Hon'ble High Court through order dated 16-08-2012 directed the respondents to adhere to the said time limit for the payment. Subsequently, the Agency filed C.C No. 1061/2013 alleging violation of the order in the writ petition. Further the Hon'ble High Court closed the Contempt case on the assurance that payment will be made for the additional works of revised storage capacity from 2.30 TMC to 4 TMC of Relampadu Balancing Reservoir.

PTO

::2::

4. In view of the above, the Chief Engineer, Mahabubnagar has requested for approval of the Revised Estimate for the work of enhancement of capacity from 2.30 TMC to 4.00 TMC in respect of JNLIS - Package No. 103 - Relam Padu Balancing Reservoir for an amount of Rs.193.441 Crores.

5. Government after careful consideration hereby accord approval of the Revised estimate for the work of enhancement of capacity from 2.30 TMC to 4.00 TMC in respect of JNLIS - Package No. 103 - Relampadu Balancing Reservoir for an amount of Rs.193.441 Crores to make the payment for the work @ 2004-05 SSR for the original quantity of 2.3 TMC & @ 2008-09 SSR for the additional quantity of 1.7 TMC.

6. The expenditure shall be debited to the Head of Account "MH – 4701 – Capital out lay of M & MI, Min.H-01-Major Irrigation, SH -11 – Normal State Plan , MH-144 – JNLIS , D&A 26-Dams and Appartenances, 530/531 – works".

7. The Chief Engineer(P), Mahabubnagar shall take necessary action accordingly.

8. This order issues with the concurrence of Finance (W&P) Department vide their U.O.No.3018/F2(A2)/13-1, dt.12-09-2013.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

**ADITYA NATH DAS
PRINCIPAL SECRETARY TO GOVERNMENT**

To
The Chief Engineer(P), Mahabubnagar
Copy To:
The Prl. AG, AP, Hyderabad.
The Finance (W&P) Department.
P.S to Prl. Secretary (AD)
P.S to Spl. Secretary (KS)
SF/SC

// FORWARDED : : BY ORDER //

SECTION OFFICER